



Client:	Project Name:	Project No:
Area:	Drawing No's:	Date:
Check Conducted By:	Signature:	Check Approved By:
		Signature:

INSPECTION CHECKLIST FOR: GRAPHIC INTERFACE

The below checks are to be completed by the Controls Contractor prior to start up and commissioning

NO:	DESCRIPTION:	INSPECTION:		INSPECTION HISTORY			
				ACCEPTABLE:	DATE:	COMMENTS:	
<u>Quality Control</u>							
1	Check that graphics are completed and approved	Yes	No	Yes	No		
<u>Installation</u>							
2	Check network communications is operational	Yes	No	Yes	No		
3	Check graphic pages and topology installed as approved	Yes	No	Yes	No		
<u>Commissioning</u>							
4	Check the values displayed on the on the graphics screen and confirm that they are linked up properly to the points of concern Plant as per DDC I/O Testing & Commissioning check list by clicking point's link property of each point on the server and comparing it with the DDC panel approved layout / drawings and approved points schedule.	Yes	No	Yes	No		
5	Change the set points and state of controls from the graphics and confirm that the feedback changes are displayed on the graphics. Also confirm it in field that the changes have occurred as per sequence of operation.	Yes	No	Yes	No		



NO:	DESCRIPTION:	INSPECTION:		INSPECTION HISTORY			
				ACCEPTABLE:		DATE:	COMMENTS:
6	Complete the "Testing and Commissioning" check list for the column "Display-Graphics"	Yes	No	Yes	No		

ADDITIONAL COMMENTS:
