



Client:	Project Name:	Project No:	
Area:	Drawing No's:	Date:	Sheet: 1 of 2
Check Conducted By:	Signature:	Check Approved By:	Signature:

INSPECTION CHECKLIST FOR: INSTALLATION PANEL PRE-COMMISSIONING CHECKLIST

The below checks are to be completed by the Controls Contractor prior to start up and commissioning

NO:	DESCRIPTION:	INSPECTION:		INSPECTION HISTORY			
				ACCEPTABLE:	DATE:	COMMENTS:	
<u>Quality Control</u>							
1	Ensure network architecture has been approved	Yes	No	Yes	No		
2	Confirm controller locations	Yes	No	Yes	No		
3	Ensure proposed panels can be installed in designated service areas with adequate access and ventilation	Yes	No	Yes	No		
<u>Installation</u>							
4	Mount BMCS Panels using approved fixings	Yes	No	Yes	No		
5	Ensure Panels have been properly secured to protect against operational damage and ensure stability for continuous use	Yes	No	Yes	No		
6	Ensure panels have been clearly labelled using black lettering on white background self-adhesive permanently engraved Traffolyte labels, attached to a suitable fixed part of the equipment	Yes	No	Yes	No		



NO:	DESCRIPTION:	INSPECTION:		INSPECTION HISTORY			
				ACCEPTABLE:	DATE:	COMMENTS:	
<u>Commissioning</u>							
7	Panels have been installed at locations that maintain separation from other building services such as electrical and fire systems	Yes	No	Yes	No		
8	Panels have been properly secured to protect against operational damage & ensure stability for continuous use	Yes	No	Yes	No		

ADDITIONAL COMMENTS:
