



Client:	Project Name:	Project No:
Area:	Drawing No's:	Date: Sheet: 1 of 2
Check Conducted By:	Signature:	Check Approved By: Signature:

INSPECTION CHECKLIST FOR: PIPEWORK INSULATION

The below checks are to be completed by the Mechanical Contractor

NO:	DESCRIPTION:	INSPECTION:		INSPECTION HISTORY		
				ACCEPTABLE:	DATE:	COMMENTS:
<u>Quality Control</u>						
1	Insulation material approved for use	Yes	No	Yes	No	
2	Fixing methods approved for installation	Yes	No	Yes	No	
3	All materials not being used are correctly stored	Yes	No	Yes	No	
<u>Installation</u>						
4	Drawings on site are the latest issue	Yes	No	Yes	No	
5	Confirm pipework is clear of external rust, debris is dry and is free from damage prior to commencing insulation installation	Yes	No	Yes	No	
6	Confirm pipework has been pressure tested prior to insulation installation	Yes	No	Yes	No	
7	Confirm pipework insulation sections are firmly butted together and the longitudinal seam of the vapour barrier is cemented	Yes	No	Yes	No	
8	Confirm all fittings, valves, equipment are insulated as per the specification	Yes	No	Yes	No	
9	Confirm all insulation designated as requiring metal sheathing has been and that sheathing has moisture barrier seam locks	Yes	No	Yes	No	

NO:	DESCRIPTION:	INSPECTION:		INSPECTION HISTORY			
				ACCEPTABLE:		DATE:	COMMENTS:
10	Sheathed insulation box provided at pumps with removable panels to allow maintenance	Yes	No	Yes	No		
11	Confirm all chilled water pipework insulation has a continuous vapour barrier	Yes	No	Yes	No		
12	Mark alterations, sizes + final location on As Built drawings for record purposes						

ADDITIONAL COMMENTS:
